



Morgen Cable-Less Scaffolding Erection Checklist

Project: _____
 Date of Inspection: _____
 Inspection performed by: _____
 Description of scaffold location: _____

- Towers are level and plumb
- Adequate mud sills are in place at the feet of the scaffolding
- Towers are at the appropriate distance from the wall under construction
- Horizontal cross brace on pair of towers is installed properly
- Vertical cross braces on pair of towers are installed properly
- Bridges are set properly and locked in
- Tower extensions are properly installed and bolts are tight
- Stiff are ties are installed at the correct spacing
- Red safety catch on the climber is operational
- Plank is the correct grade and installed properly
- Guardrails and toe boards are installed properly
- Inspect climbing unit mechanical components for wear
- Material is distributed evenly over the material platform

Yes Are any repairs required?
 No

Yes If yes, have repairs been made?
 No

Description of repairs required: _____

