



Conventional Scaffold Frame Inspection Checklist

Project: _____
Date of Inspection: _____
Inspection performed by: _____
Description of scaffold location: _____

- Frames are level and plumb
 - Toggle pins are installed in all pinned connection locations
 - Cross braces are installed on both sides of the scaffold
 - Mud sills are properly installed and in good condition
 - Scaffold feet are in place, properly adjusted and nailed
 - Proper access to the scaffolding is in place (check below what is being used)
 - Stair tower
 - Clamp on ladder
 - Extension ladder
 - Scaffold is properly tied to the wall if greater than two (2) frames high
 - Mid rail, upper rail and toe boards are in place
 - End rails are in place
 - Plank is the correct grade and installed properly
 - Material is distributed evenly over the material platform
- Yes Are any repairs required?
No
- Yes If yes, have repairs been made?
No

Description of repairs required: _____

